

# Riverview Childcare Centre

As of **December 31, 2025**

## Accomplished This Month

- Started framing of exterior walls
- Started Air Vapour Barrier tie-in to foundation
- Installation of water lines was completed. Water lines have been pressure tested
- Continued with rough openings in the crawlspace
- Continued running conduit in the crawlspace

## Planned for Next Month

- Framing of exterior and interior walls to be complete by mid-January
- Roof framing to commence following the completion of wall framing. Roof trusses will be delivered to site by January 19<sup>th</sup>.
- Air Vapour Barrier installation on exterior walls to begin near the end of the month
- Mechanical and Electrical rough-ins in crawlspace and on main floor to be ongoing throughout the month

## Progress Photos

