

Riverview Childcare Centre



As of **April 30, 2026**

Accomplished This Month

- Curtain wall installation was completed
- Roof underlayment was completed
- Exterior wall insulation application continued throughout the month
- Tyndall stone veneer installation began near the end of April
- Window installation was completed
- Interior drywall began the 2nd week of April
- Insulating of ductwork began the 3rd week of April
- Mechanical & electrical rough-ins are ongoing

Planned for Next Month

- Exterior wall insulation to be completed by end of May
- Tyndall stone veneer installation to continue throughout the month
- Metal siding & Standing-Seam roofing to begin early in the month
- Interior drywal to continue throughout the month
- Ductwork & ductwork insulation to be ongoing throughout the month
- Sprinkler system installation to begin early in the month
- Drop-ceiling installation is to begin near the end of the month
- Exterior concrete slabs to begin mid-month
- Mechanical & electrical rough-ins to continue throughout the month

Progress Photos

