

Riverview Childcare Centre



As of **February 28, 2026**

Accomplished This Month

- Roof trusses have been 90% installed
- Approximately 70% of roof sheathing is complete
- Wall AVB application is underway
- Cast-In-Place Piles for exterior concrete pads have been completed
- Foundation for light standard has been installed
- Window Mock-Up was completed and approved
- Plumbing and electrical rough-ins are ongoing

Planned for Next Month

- Roof truss installation to be complete by mid-month
- Roof sheathing to be complete by mid-month
- Roof underlayment to begin following roof sheathing
- Interior framing to be complete by end of month
- Hollow metal door frames to be installed
- Window installation to begin by end of month

Progress Photos

