

Riverview Childcare Centre



As of **March 31, 2026**

Accomplished This Month

- Roof framing has been completed
- West side roof underlayment has been completed
- Interior wall framing has been completed
- Exterior wall Air Vapour Barrier has been completed
- Exterior wall insulation has begun
- Window installation has begun
- Mechanical & electrical rough-ins are ongoing

Planned for Next Month

- Exterior wall insulation will continue throughout the month
- Roof underlayment to be completed by the end of the month
- Drywall installation to begin the first week of the month
- Installation of ductwork to begin the second week of the month
- Window & door frame installation to be completed by the end of the month
- Curtainwall installation to begin on the 1st of the month and take 2 weeks to complete
- Sprinkler system installation to begin near the end of the month
- Mechanical & electrical rough-ins to continue throughout the month

Progress Photos

