

Riverview Childcare Centre

As of **October 31, 2025**

Accomplished This Month

- Hollow core (concrete plank) slab installation was completed
- Foundation waterproofing and weeping tile installation have been completed
- In-floor heating lines have been installed
- Concrete floor topping was poured at the end of the month
- Plumbing rough-ins in the crawlspace have started and will be ongoing throughout November

Planned for Next Month

- Framing of interior and exterior walls to begin the week of November 17th and continue until the end of the month
- Structural steel for rake wall to be installed this month
- Excess fill stockpile to be removed from site the first week of November
- Civil works including the land drainage system and drain basins will be completed this month
- CSTE to be installed this month
- Plumbing rough-ins in the crawlspace to be ongoing throughout the month

Progress Photos

