

Riverview Childcare Centre

As of **September 30, 2025**

Accomplished This Month

- Reinforcing steel and concrete for the building grade beams has been completed
- The crawlspace has been excavated and finished with sand
- Waterline and sewer lines have been connected and brought into the building

Planned for Next Month

- Hollow core (concrete plank) slab installation to begin on October 1st and be grouted in place by October 3rd
- Blueskin will be adhered to the grade beams beginning on October 6th
- Installation of in-floor heating lines to begin on October 6th
- Installation of Land Drainage System to begin on October 6th
- Concrete & Pump trucks on site October 16th to pour main floor slab topping
- Structural steel for brick ledgers and slab supports are being welded on and expected to be complete by October 17th
- Framing of exterior & interior walls expected to start the week of October 20th
- CSTE to be installed mid-October

Progress Photos

