

Riverview Childcare Centre



As of **January 31, 2026**

Accomplished This Month

- Interior and exterior walls have been framed
- All roof trusses have been delivered to site and installation has begun
- AVB installation has started on door and window rough openings
- AVB tie-in at base of walls to foundation has been completed
- Began running drainage branches for plumbing
- Began coring holes through hollow core plank slab for drainage lines
- Conduits have been ran to 90% of electrical panels

Planned for Next Month

- Roof framing will be ongoing throughout the month
- Installation of roof underlayment to begin the week of February 9th
- Electrical boxes will be mounted and walls will be prepped for running wire to the boxes
- Installation of glazed aluminum curtain wall to begin near the end of the month
- Once roof framing is complete, Cast in Place piles will be installed for exterior structural slabs
- Cable tray rack to be installed in crawlspace

Progress Photos

